

Lend Lease Pty Ltd

**Barangaroo South - R8 & R9
Residential Buildings**

**Construction Traffic Management
Plan**

Rev A | 16 November 2012

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 220316

Arup
Arup Pty Ltd ABN 18 000 966 165



Arup
Level 10 201 Kent Street
PO Box 76 Millers Point
Sydney 2000
Australia
www.arup.com

ARUP

Contents

	Page
1 Introduction	1
1.1 Overview of Proposed Development	1
1.2 Site Location	1
1.3 Purpose of this Report	1
1.4 Document Structure	1
1.5 Scope of the Report	2
2 Existing Traffic Conditions	2
2.1 Road Network	2
2.2 Traffic Volumes	2
2.3 Cruise Passenger Terminal Traffic	2
2.4 Pedestrian Conditions in the Vicinity of the Site	2
2.5 Main Road Intersections	3
3 Construction Program Staging and Details	6
3.1 Bulk Excavation and Basement Car Park Construction	6
3.2 C4 Commercial Building	7
3.3 C3 Commercial Building	8
3.4 C5 Commercial Building	8
3.5 R8 & R9 Residential Buildings	9
3.6 Barangaroo Headland Park and Northern Cove	10
3.7 Wynyard Walk	11
3.8 Combined Construction Program	12
4 Traffic and Pedestrian Movements and Routes	14
4.1 Overall Principles	14
4.2 Hours of Construction	14
4.3 Construction Site Access	14
4.4 Anticipated Traffic Routes	15
4.5 Hourly Construction Traffic Movements	18
4.6 Cumulative Traffic Impacts	19
4.7 Traffic Distribution	20
4.8 Traffic Modelling	20
4.9 Road Network Impacts	21
4.10 On-Site Temporary Concrete Batch Plant	22
5 Traffic and Pedestrian Management	23
5.1 Construction Vehicle Management	23
5.2 Pedestrian Management	25

6 Conclusions

28

Tables

Table 1 Two Way Peak Hour Traffic Volumes on Hickson Road and Sussex Street

Table 2 Summary of Existing Intersection Operations from LINSIG Analysis

Table 3 Intersection Analysis

Figures

Figure 1 Document Structure

Figure 2 AM Peak Hour Traffic Volumes (AECOM, 2011)

Figure 3 PM Peak Hour Traffic Volumes (AECOM, 2011)

Figure 4 Wynyard Walk Construction Staging

Figure 5 Combined Barangaroo Construction Program

Figure 6 Truck Access Route to/from the North

Figure 7 Truck Access Route to/from the West (via Anzac Bridge)

Figure 8 Truck Access Route to/from the South and East

Figure 9 Future Shelley Street one-way Layout

Figure 10 Proposed Construction Site Entry and Exit

Figure 11 Key Pedestrian Routes to Barangaroo Site

Appendices

Appendix A

LinSig Intersection Results

Appendix B

Combined Construction Vehicle Movements

1 Introduction

This report supports a Project Application (MP11_0002) submitted to the Minister for Planning pursuant to Part 3A of the Environmental Planning and Assessment Act 1979 (EP&A Act). The Application seeks approval for construction of two residential flat buildings (known as Buildings R8 and R9) and associated works at Barangaroo South as described in the Overview of Proposed Development section of this report.

1.1 Overview of Proposed Development

The R8 and R9 Project Application seeks approval for the construction and use of two residential flat buildings comprising 159 apartments, ground floor retail, allocation of car parking spaces from the Bulk Excavation and Basement Car Parking Project Application, and the construction of the surrounding ancillary temporary public domain and landscaping.

1.2 Site Location

Barangaroo is located on the north western edge of the Sydney Central Business District, bounded by Sydney Harbour to the west and north, the historic precinct of Millers Point (for the northern half), The Rocks and the Sydney Harbour Bridge approach to the east; and bounded to the south by a range of new development dominated by large CBD commercial tenants.

The Barangaroo site has been divided into three distinct redevelopment areas (from north to south) – the Headland Park, Barangaroo Central and Barangaroo South.

The R8 and R9 Project Application Site area is located within Barangaroo South. The Project Application Site extends over land generally known and identified in the approved Concept Plan as Block X.

1.3 Purpose of this Report

This report has been prepared to accompany the Project Application for the R8 and R9 Residential Building and associated works at Barangaroo South. It addresses the relevant Director-General Requirements for the project. These Director-General Requirements are discussed in the Environmental Assessment Report (EAR) that has been prepared to support the application.

1.4 Document Structure

The diagram below illustrates the document structure established for Traffic and Transport Planning related reporting for the R8 and R9 Residential Buildings. There are three supporting documents to inform and feed into the required responses to the Director General's Requirements (DGR's). They are:

1. Transport Management and Accessibility Plan (TMAP) Supplementary to Barangaroo TMAP Stage 1 published by the NSW Government in September 2008.

2. Travel Demand Management Plan
3. Construction Traffic Management Plan

These supporting documents are the Project Application reports which respond to the DGR issues relating to Transport.




Figure 1 Document Structure

1.5 Scope of the Report

This report assesses the forecast construction traffic generated during all stages of the development of the site and its likely impact to the road network, as well as pedestrian safety and amenity issues during the construction of the subject development. It assesses the cumulative traffic impacts associated with the following current and future works:

- Bulk Excavation and Basement Car Parking Works
- C4 Commercial Building
- C5 Commercial Building
- C3 Commercial Building
- R8 & R9 Residential Buildings
- Headland Park and Northern Cove
- Wynyard Walk
- Hickson Road stormwater works

Specific issues addressed in the report include:

- Estimate construction related traffic generation and its anticipated route to and from the site;
- Determine the impact of the construction traffic on the existing road network;
- Assess the pedestrian safety along the site boundary and at the work site vehicular entry and exit points;
- Assess any potential traffic conflicts with car, bus and other vehicles and pedestrian access for the temporary Cruise Passenger Terminal; and
- Address the Hickson Road and Shelley Street pedestrian provisions during construction.

2 Existing Traffic Conditions

2.1 Road Network

Hickson Road runs along the eastern boundary of the site. It is a wide two lane, two way road that forms a northern extension of Sussex Street to the north of Napoleon Street. Sussex Street runs along the western side of Sydney CBD between Napoleon to the north and Hay Street to the south. It is two way north of King Street and one way southbound south of King Street.

Other local roads adjacent to the site are Napoleon Street and Shelley Street. Napoleon Street provides connection between Kent Street and Hickson Road. It is a relatively wide road and has moderate downward slope from Kent Street to Hickson Road. Shelley Street provides a connection between Hickson Road (to the north) and Erskine Street (to the south).

2.2 Traffic Volumes

Traffic counts were undertaken on Hickson Road and Sussex Street by AECOM in November 2011 and are presented in Table 1. The traffic volumes on Hickson Road and Sussex Street progressively increase towards the south as vehicles join this southbound route on the western side of the city. This is particularly evident in the PM peak, when Sussex Street is utilised as a major departure route from the city to the Western Distributor-Anzac Bridge and routes further south and east.

Table 1 Two Way Peak Hour Traffic Volumes on Hickson Road and Sussex Street

Road	Location	AM Peak			PM Peak		
		NB	SB	Total	NB	SB	Total
Hickson Rd	N of Napoleon St	647	250	897	469	659	1,128
Sussex St	N of Erskine St	628	619	1,247	479	808	1,287
Sussex St	N of King St	597	1,005	1,602	294	1,223	1,517

Source: AECOM traffic surveys 8th November 2011

2.3 Cruise Passenger Terminal Traffic

The Temporary Cruise Passenger Terminal is currently located in a temporary Marquee Facility at Wharf 5. It is anticipated this facility will be relocated to White Bay by June 2013.

2.4 Pedestrian Conditions in the Vicinity of the Site

The Sussex Street / Shelley Street intersection is controlled by traffic signals and pedestrian crossing facilities are provided on all three approaches.

Many cruise ship passengers walking via Napoleon Street also currently cross Hickson Road near Napoleon Street where a pedestrian refuge was installed in March 2012 to provide a dedicated two-staged crossing. A zebra crossing is provided on Hickson Road north of Napoleon Street to facilitate pedestrian movements in this area.

Elsewhere, adequate pedestrian footpaths are currently provided on both sides of Hickson Road. The western footpath of Hickson Road will be closed to accommodate construction activities with pedestrians utilising the eastern side.

2.5 Main Road Intersections

Most existing road intersections to the south of Barangaroo, along Sussex Street and within the Sydney CBD generally are controlled by traffic signals. The intersections along Sussex Street, i.e. at Erskine Street, King Street and Market Street are controlled by traffic signals.

More recently traffic signals have been installed at Shelley Street on Hickson Road. However to the north of Shelley Street, there are no further intersections controlled by traffic signals.

Intersection surveys were conducted by AECOM on Tuesday 8th November 2011 (a typical weekday outside of school holiday periods). The existing morning and afternoon peak hour intersection traffic volumes at these intersections are illustrated in Figure 2 and Figure 3.



Figure 2 AM Peak Hour Traffic Volumes (AECOM, 2011)



Figure 3 PM Peak Hour Traffic Volumes (AECOM, 2011)

For the Barangaroo South Traffic Study published in December 2011, AECOM utilised the linked intersection analysis program LINSIG to assess the following intersections:

- Napoleon Street & Hickson Road, **Priority Controlled**
- Sussex Street & Shelley Street, **Traffic Signals**
- Sussex Street & Erskine Street, **Traffic Signals**
- Erskine Street & Shelley Street, **Traffic Signals**
- Shelley Street & Lime Street, **Priority Controlled**

The intersection analysis results are summarised for each intersection in Table 2, in terms of:

- Intersection Traffic Level of Service, LOS
- Degree of Saturation, DOS;
- Average Delay per vehicle, AVD and
- Direction and Length of Peak Vehicle Queue, MMQ

Table 2 Summary of Existing Intersection Operations from LINSIG Analysis

Peak	Intersection	LOS	DOS	AVD (sec)*	Max Queue (m)	Highest Queue Approach
AM	Hickson Road & Napoleon Street Unsignalised	A	0.74	10	30	RT from Hickson Road (northbound)
	Sussex Street & Shelley Street Traffic Signals	C	0.96	36	75	T from Sussex Street (northbound)
	Sussex Street & Erskine Street Traffic Signals	C	0.89	39	88	L/T from Sussex Street (northbound)
	Erskine Street & Shelley Street Traffic Signals	B	0.87	19	51	T/R from Shelley Street (northbound)
	Shelley Street & Lime Street Unsignalised	A	0.20	4	0	n/a
PM	Hickson Road & Napoleon Street Unsignalised	A	0.51	6	17	RT from Hickson Road (northbound)
	Sussex Street & Shelley Street Traffic Signals	B	0.72	18	38	T from Sussex Street (northbound)
	Sussex Street & Erskine Street Traffic Signals	F	0.99	81	88	L/T from Sussex Street (southbound)
	Erskine Street & Shelley Street Traffic Signals	A	0.39	14	15	T/R from Shelley Street (southbound)
	Shelley Street & Lime Street Unsignalised	A	0.25	4	0	n/a

Legend: LOS – Intersection Traffic Level of Service, DOS – Degree of Saturation, AVD – Average Delay per Vehicle, LT – Left Turn, RT – Right Turn, TM – Through Movement

Note* Average Vehicle Delay for an Unsignalised Intersection is for the highest delay movement

Source: AECOM, 2011

3 Construction Program Staging and Details

The following sections outline the concurrent developments at the Barangaroo South precinct that will impact on construction traffic associated with the Bulk Excavation and Basement Construction.

3.1 Bulk Excavation and Basement Car Park Construction

3.1.1 Duration

The basement retention systems construction, excavation and car park/loading dock construction are proposed to be undertaken under the approximate timelines as follows:

- October 2011 –October 2012, Piling and retention system construction, resulting in approximately 16,000 cubic metres of spoil that will be appropriately disposed off site;
- June 2012 – July 2013, Excavation of approximately 330,000 cubic metres of material from site, approximately 50,000 cubic metres of which will be transferred to the site of the proposed Headland Park. The balance of spoil will be appropriately disposed off site.
- November 2012 –April 2015, Construction of Concrete Columns and Slabs for Basement Car Park and loading dock area.

3.1.2 Workforce

The proposed site work force for the basement construction will peak at around 500 workers.

3.1.3 Truck Movements

It is envisaged that the Bulk Excavation and Basement Car Park construction would generate the following likely average and maximum truck loads per day and per hour during each of the future phases of the 2011-2015 basement construction work:

Piling and Retention System Construction (October 2011 – October 2012)

- 59 truck loads per day on average (118 truck movements)
- 66 truck loads per day maximum (132 truck movements)

Bulk Excavation (June 2012 – July 2013)

- 177 truck loads per day on average (354 truck movements)
- 190 truck loads per day maximum (380 truck movements)
- 40 truck loads to Headland Park (over an approximate 3 month period) per day maximum (80 truck movements)

Basement Construction (November 2012 – April 2015)

- 77 truck loads per day on average (154 truck movements)
- 115 truck loads per day maximum (230 truck movements)

3.2 C4 Commercial Building

3.2.1 Indicative Duration

The construction of the C4 Commercial Building commenced in early 2012 and is programmed for completion in mid 2015.

- January 2012 – September 2012, Piling for Building C4 in parallel with the basement and C3 works;
- July 2012 – January 2013, Construction of Concrete Columns, Slabs and Cores forming the C4 Sub-structure in parallel with the basement and C3/C5 works; and
- February 2013 – March 2015, Construction of C4 Tower Structure, Facade, Finishes and Fit-out in parallel with C3/C5 works.

3.2.2 Workforce

The proposed site work force for the C4 Commercial Building will peak at around 600 workers during the construction of the C4 Tower Structure.

3.2.3 Truck Movements

It is envisaged that the C4 Commercial Building construction would generate the following likely average and maximum truck loads per day and per hour during the piling, concrete sub-structure and tower construction stages:

Piling (January 2012 – September 2012)

All truck movements related to piling have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Construction of Sub-Structure (July 2012 – January 2013)

All truck movements related to construction of the substructure have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Tower Construction, Finishes and Fit-Out (February 2013 – March 2015)

- 15 truck loads per day on average (30 truck movements)
- 76 truck loads per day maximum (152 truck movements)

3.3 C3 Commercial Building

3.3.1 Indicative Duration

The construction of the C3 Commercial Building commenced in mid 2012 and is programmed for completion in September 2015.

- August 2012- October 2012, Piling for Building C3 in parallel with the basement and C4 works;
- November 2012 – May 2013, Construction of Concrete Columns, Slabs and Cores forming the C3 Sub-structure in parallel with the basement and C4 works; and
- June 2013 – September 2015, Construction of C3 Tower Structure, Facade, Finishes and Fit-out in parallel with C4 works

3.3.2 Workforce

The site work force for the C3 Commercial Building will peak at around 600 workers during the construction of the C3 Tower Structure.

3.3.3 Truck Movements

In addition to the basement truck movements it is envisaged that the C3 Commercial Building construction would generate the following likely average and maximum truck loads per day and per hour during the Concrete Sub-Structure and Tower construction stages:

Piling (August 2012 – October 2012)

All truck movements related to piling have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Concrete Sub-structure Construction (November 2012 – May 2013)

All truck movements related to construction of the substructure have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Tower Construction, Finishes and Fit-Out (June 2013 – September 2015)

All truck movements relating to the construction of the C3 Tower have been included in the C4 Tower construction, finishes and fit-out (refer to section 3.2.3)

3.4 C5 Commercial Building

3.4.1 Indicative Duration

The construction of the C5 Commercial Building is commenced in mid 2012 and is programmed for completion in October 2015.

- September 2012- April 2013, Piling for Building C5 in parallel with the basement, C4 and C3 works;

- March 2013 – August 2013, Construction of Concrete Columns, Slabs and Cores forming the C5 Sub-structure in parallel with the basement, C4 and C3 works; and
- September 2013 – October 2015, Construction of C5 Tower Structure, Facade, Finishes and Fit-out in parallel with C4 and C3 works.

3.4.2 Workforce

The site work force for the C5 Commercial Building will peak at around 600 workers during the construction of the C5 Tower Structure.

3.4.3 Truck Movements

In addition to the basement truck movements it is envisaged that the C5 Commercial Building construction would generate the following likely average and maximum truck loads per day and per hour:

Piling (September 2012 – April 2013)

All truck movements related to piling have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Concrete Sub-structure Construction (March 2013 – August 2013)

All truck movements related to construction of the substructure have been included in the Bulk Excavation and Basement Carpark construction (refer to section 3.1.3)

Tower Construction, Finishes and Fit-Out (September 2013 – October 2015)

All truck movements relating to the construction of the C5 Tower have been included in the C4 Tower construction, finishes and fit-out (refer to section 3.2.3)

3.5 R8 & R9 Residential Buildings

3.5.1 Indicative Program

Construction of the R8 and R9 residential buildings is expected to commence in August 2013, and is scheduled for completion in March 2015 in line with the completion of the basement structure.

- August 2013 – November 2013, Piling and earthworks
- November 2013 – June 2014, Structure above ground floor roof
- March 2014 – March 2015, Finishes and fit-out

3.5.2 Workforce

The site work force for the R8 and R9 Residential Buildings will peak at around 300 workers.

3.5.3 Truck Movements

Piling and Earthworks (August 2013 – November 2013)

- 15 trucks per day

Structure Above Ground Floor Roof (November 2013 – June 2014)

- 25 trucks per day

Finishes and Fit Out (March 2014 – March 2015)

- 25 trucks per day

3.6 Barangaroo Headland Park and Northern Cove

3.6.1 Approved Concept Plan

On 11 November 2009 the Minister for Planning approved a modification to the Concept Plan which was primarily aimed at achieving a more naturalised design for the northern headland. The Headland Park early works and main works are described in the project approvals MP10_0047 and MP10_0048. All works associated with the Headland Park are by others.

However these works will coincide with the bulk excavation, basement construction and construction of commercial towers and residential buildings, and as a consequence, the cumulative impact needs to be considered. The following information has been extracted from the project applications and provided by the Barangaroo Delivery Authority (BDA). It is discussed here for the purpose of assessing the likely impacts of the development.

3.6.2 Scope of Works

Early Works

- Demolition of above ground structures and preparation of the site will occur prior to bulk earthworks;
- Sandstone extraction will occur for reuse within the Barangaroo site; and
- The existing sewage pumping station will need to be buried or relocated on this site or onto a nearby site.

Main Works

- Demolition or modification of Sydney Harbour Control Tower;
- Shaping of the shoreline involves removing parts of the caisson seawall and removal of material behind the wall; and
- Completion of Headland Park would include shaping of the final landform, landscape treatment, installation of services and infrastructure, construction of roads and car park, etc.

3.6.3 Staging

As advised by the BDA, the construction of the main works at Headland Park is proposed to commence in October 2012 and last for approximately 3 years.

3.6.4 Construction Traffic Management Plan

A construction traffic management plan for the Headland Park Early works was prepared by Halcrow, dated 21 June 2010. A subsequent construction traffic management plan was prepared by Halcrow for the main works dated 26 October 2010. In addition, the BDA has provided further information in relation to the proposed Headland Park works. Based on this information, the following works are being undertaken:

Equipment delivery – semi-trailer low loaders will be used to deliver earth moving and other site equipment. 100 truck movements in total are anticipated.

Fill Receipt – Approximately 50,000m³ of fill will be sourced from the Stage 1 Barangaroo works and transported to the Headland Park site. Works will involve the local haulage, spreading and compacting of the fill to form Headland Park.

Sandstone block excavation and transportation – on-site extraction of approximately 35,000 m³ of sandstone will take place as part of the early works. Off site truck movements will be up to 20 per weekday with a maximum of 3 truck movements per hour.

Sewer Construction – a new sewer will be constructed from Gate 5 to Towns Place – sewer pumping station SPS1129. Minimal truck movements of 2 per day are expected on public roads.

Staff working on site – a workforce of up to 50 staff on-site at any one time is anticipated with up to 30 arriving by car.

3.7 Wynyard Walk

The Wynyard Walk construction works commenced in mid 2012 with the start of the footpath improvement works on York Street and Margaret Street, with overall completion scheduled for the end of 2015. Traffic management plans considered in this construction impacts assessment are as follows:

- Road and Footpath Works (BPL-R-RW-034) – November 2011
- Tunnel Works (BPL-R-GN-030), June 2012
- Review of Environmental Factors (BPL-R-EN-059[A]), April 2012
- Bridge Works (BPL-R-GN-053), May 2012

The indicative construction timeframe for the project is shown in Figure 4.

Stage	2012		2013				2014				2015			
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Kent Street Tunnel pre-closure activities														
Enabling works														
Stage 1														
Stage 2														
Stage 3														
Stage 4														
Stage 5														
Stage 6														
Stage 7														
Stage 8														

Figure 4 Wynyard Walk Construction Staging

Up to 18 construction vehicles may be generated in the peak hour during peak construction periods in stages 3 and 4, lasting for up to 9 months. Outside this period however the level of vehicle activity will be significantly less, between 3 and 9 trips per hour.


It is estimated that approximately 70% of construction vehicles would approach the worksite from the southern and western parts of Sydney. The remainder would approach from the northern direction (i.e. via the Harbour Bridge and York Street) and not conflict with those accessing the Barangaroo South precinct. Some vehicles departing the Napoleon Street worksite will utilise Sussex Street, however it is expected the two project teams would coordinate with each other to mitigate construction impacts on the local road network.

3.8 Combined Construction Program

The construction timing for each phase of the works described in previous sections for Stage 1 of the Barangaroo development, as well as the Headland Park and Wynyard Walk works, are shown in Figure 5¹

¹ The program milestones and timing are indicative only

BARANGAROO SOUTH INDICATIVE CONSTRUCTION PROGRAM



4 Traffic and Pedestrian Movements and Routes

4.1 Overall Principles

The overall principles of the construction stage traffic management proposal will be to ensure:

- Construction access driveways are designed to allow trucks to enter and leave the site in a forward direction;
- Construction access driveways are managed and controlled by site personnel;
- Maintain safety for workers and the public in the vicinity of the worksite;
- Maintain restricted designated truck routes for all truck access, in particular for truck movements associated with spoil excavation and/or transport;
- Construction activity to be carried out in accordance with the approved hours of work;
- Provision of safe, convenient and appropriate environments for pedestrians and cyclists at all times;
- Maintain appropriate capacity for pedestrians along the Hickson Road footpath; and
- Assess potential construction stage traffic impacts on the maximum practical capacity at intersections and where necessary make recommendations to control construction traffic movements at the vicinity of the site.

4.2 Hours of Construction

The construction hours proposed are:

- Monday to Friday: 7am – 6pm;
- Saturday: 7am – 5pm; and
- Sunday/ Public Holiday – No work.

4.3 Construction Site Access

The construction site access will be via Hickson Road approximately 200m to the north of Napoleon Street.

4.4 Anticipated Traffic Routes

From the north and north west, trucks will typically travel via;

- Harbour Bridge – York Street – Margaret Street – Napoleon Street – Hickson Road (inbound); and
- Hickson Road – Napoleon Street – Kent Street – Western Distributor – Harbour Bridge (outbound) to and from the site.

This southbound truck activity would occur through the middle of the day when this route is used but would reduce or be finished before the PM Peak when bus activity is heaviest. This arrangement is presented in Figure 6.

As there is no access for general traffic from the Harbour Bridge to York Street between 6.30am – 9.30am (Monday – Friday), trucks will not use this access until after 9.30am on weekdays. A likely alternate route for trucks approaching from the north would be via the Western Distributor onto Harbour Street in accordance with MP10_0023 condition of consent no. D4(e), which restricts trucks using York Street between 2pm and 8pm.

Use of Wheat Road / Shelley Street will be minimised as trucks will turn right onto Erskine Street from Harbour Street and then left onto Sussex Street to access the site.

It is anticipated that this route would be used sparingly in accordance with MP10_0023 condition of consent number D4(e) as most suppliers would be located to the west and south west.




Figure 6 Truck Access Route to/from the North

From the west, trucks will typically travel via;

- Anzac Bridge – Western Distributor – Sussex Street – Hickson Road (inbound) and
- Hickson Road – Sussex Street – Western Distributor – Anzac Bridge (outbound) to and from the site, as shown in Figure 7.




Figure 7 Truck Access Route to/from the West (via Anzac Bridge)

From the south and the east, trucks may utilise the Eastern Distributor and the Cross City Tunnel to access and depart the site, as shown in Figure 8. Harbour Street could be used as a route for inbound traffic once trucks have exited the Cross City Tunnel.




Figure 8 Truck Access Route to/from the South and East

4.5 Hourly Construction Traffic Movements

Construction traffic movements will be determined by times of arrival of the construction materials and waste which are to be transported either to or from the site each day.

- The site workforce for each stage of construction will generally arrive at the worksite between 6am-7am on weekdays and depart from the site between 3pm-6pm, normally at around 4 pm, on most weekdays. On days of large concrete pours, these hours of arrival and departure may alter. On-site car parking will not be provided for workers and hence there will be minimal traffic impact arising from personal parking use. The majority of the workforce will travel by train and bus outside the morning and afternoon commuter peak periods, i.e. 8am-9am and 5pm-6pm. Some workers may choose to use the 10 hour long term parking on Hickson Road at \$22 or at nearby pay parking stations. These movements are not expected to be high and most would not occur in the peak traffic periods.
- The site truck movements each weekday will normally be evenly distributed over an approximate 10 hour period from approximately 7am to 5pm on most weekdays. On days of large concrete pours, there may however be spikes in the frequency of arrivals and departures associated with the need to deliver concrete from batch plants over shorter periods. Holding areas will be identified on approach routes to supplement timed arrivals where necessary to

avoid truck circulation on city streets in accordance with MP10_0023 condition of consent no. D4(d).

4.6 Cumulative Traffic Impacts

An assessment has been made of the cumulative impacts of the construction of the R8 and R9 residential buildings in combination with the basement and bulk excavation, C3, C4 and C5 Commercial buildings and the Headland Park Works² and Wynyard Walk works³ projects. The number of car driver trips for the combined sites has been determined based on the predicted level of workers on the site.

As indicated in Section 3.5.3, the level of construction activity generated by the proposed works is forecast to be minimal, with a maximum of 25 trucks per day arriving to the site. Given this level of activity, it is likely these truck movements will occur outside of the AM and PM peak hours. The traffic modelling has however taken a conservative approach in including some of these truck (and associated car) movements during the peak hours.

The highest combined level of total morning peak hour car/ute and truck traffic movements generated by all the worksites during the R8/R9 construction period will be a total of 351 vehicle movements per hour, forecast to occur in August 2013. This is comprised of:

- Morning Peak Hour 8am -9am, 175 cars in, 55 cars out, 62 trucks in, 59 trucks out
- Afternoon Peak Hour, 5pm - 6pm, 55 cars in, 175 cars out, 59 trucks in, 62 trucks out

Full details of the monthly variations in the total generated peak hour car/ute and truck traffic volumes from the combined worksites is presented in Appendix B of this report.

Consideration has been given to the upcoming stormwater works to occur on Hickson Road. These works are expected to occur over the next six months – with the permanent south works scheduled for completion in February 2013. This is prior to the commencement of the construction of the R8 and R9 residential buildings and has therefore not been assessed in this report.

The impact of these stormwater works on the road network has been previously analysed in the construction traffic management plans prepared by Arup in July 2012 for the C3 (MP11_0044) and C5 (MP10_0277) commercial building project applications.

² Barangaroo Headland Park Early Works – Construction Traffic Management Plan and Impact Assessment, Halcrow October 2010

³ Wynyard Walk Review of Environmental Factors (BPL-R-EN-059[A]), April 2012

4.7 Traffic Distribution

The traffic management plans for the Wynyard Walk tunnel and bridge works describes heavy vehicle access and egress routes to the site. This study has adopted these proposed construction routes for the purposes of the LinSig analysis. Consistent with the forecasts in the Wynyard Walk REF, 70% of construction vehicles are forecast to approach the worksite from the southern and western parts of Sydney. The remainder would approach from the northern direction (i.e. via the Harbour Bridge, Western Distributor and Harbour Street). For trucks returning to the north, they would utilise Napoleon Street and then turn left onto Kent Street to approach the Harbour Bridge. Margaret Street would not be used as a construction route during peak hours.

4.8 Traffic Modelling

As part of the Wynyard Walk construction works, Shelley Street is being reduced to one-way eastbound from June 2013 to mid 2015– coinciding with the peak construction activity for the Barangaroo South site. The assumed layout of Shelley Street is indicated in Figure 9 and has been adopted for the traffic modelling in this study.




Figure 9 Future Shelley Street one-way Layout

Source: Transport for NSW, June 2012

The traffic modelling for this study has utilised the intersection traffic counts undertaken by AECOM in November 2011. Arup was provided a copy of the AECOM LinSig model used for the Barangaroo South Traffic Study, which has considered the impact of the closure of Shelley Street during the Wynyard Walk construction works. Arup has updated the LinSig model to permit the right turn out of Shelley Street onto Sussex Street, consistent with the layout illustrated in Figure 9. The right turn bay on the southern approach at the Hickson Road / Napoleon Street intersection has been extended to 105m following the closure of Shelley Street to westbound traffic movements.

A maximum cycle time of 110 seconds has been adopted for signalised intersections in the traffic model.

4.9 Road Network Impacts

The effect of the estimated additional peak hour traffic during the peak period of construction generated traffic activity in August 2013 (for the Basement Works, C4, C3 and C5 Commercial Buildings, R8/R9 Residential Buildings, Wynyard Walk and Headland Park works combined) has been investigated for each affected intersections. The modelling results for the future peak hour traffic movements from all the construction activities combined are summarised in Table 3.

Table 3 Intersection Analysis

Peak	Intersection	Existing/Background Traffic Only (Future Road Layout)			Construction Peak Traffic (Future Road Layout, Aug 2013)		
		LOS	DOS	AVD (sec)	LOS	DOS	AVD (sec)
AM	Hickson Rd & Napoleon St	A	0.74	10	A	0.77	7
	Sussex St & Shelley St	B	0.89	26	C	0.92	36
	Sussex St & Erskine St	C	0.82	36	D	0.94	46
	Erskine St & Shelley St	B	0.79	16	B	0.85	19
PM	Hickson Rd & Napoleon St	A	0.50	3	A	0.61	4
	Sussex St & Shelley St	B	0.75	16	C	0.86	27
	Sussex St & Erskine St	F	0.99	76	F	1.29	131
	Erskine St & Shelley St	B	0.41	15	A	0.51	4

Legend: AVD – Average Vehicle Delay, LOS – Level of Service, DOS – Degree of Saturation

The results of the LinSig intersection analysis forecast minimal changes in the operation of key intersections surrounding the site as a result of the additional Barangaroo construction traffic, when compared with the base case scenario. The additional construction vehicles associated with the R8 and R9 works has only a minor impact on forecast road network performance compared to that previously forecast (and subsequently approved) in the C3, C4 and C5 commercial building applications.

The greatest impact in terms of road network performance is forecast occur at the Sussex Street / Erskine Street intersection in the PM peak hour. It is recognised that significant vehicle queuing currently occurs in the southbound direction on Sussex Street during this time as a result of more congested traffic operating conditions in the vicinity of the cross traffic movements at the King Street and Market Street intersections. These intersections effectively act as the ‘masters’ along Sussex Street and impact on vehicle queues and delays of intersections to the north, particularly Sussex / Erskine Street. This intersection is forecast to operate at capacity in the PM peak hour, both with and without the additional construction traffic generated by Barangaroo South and surrounding developments.

It is unlikely the level of construction activity listed in section 4.6 will occur in the PM peak hour of 5pm – 6pm, given construction activity ceases at 6pm on a daily basis. Construction activity on-site is generally expected to slow down in

afternoons after 4pm. The assumptions made in the traffic model for the PM peak are therefore considered conservative, and it is likely intersections would operate at levels below that forecast in the model.

The full intersection capacity analysis results are included as Appendix A to this report.

4.10 On-Site Temporary Concrete Batch Plant

Lend Lease have recently submitted a modification to MP10_0023 for the provision of a temporary on-site concrete batch plant, which is currently being assessed by the Department of Planning and Infrastructure. Presently the concrete required to service the basement construction site would need to be sourced externally off-site and transported to the basement construction site via the local and regional road network. The provision of an on-site concrete batch plant would allow for the production of pre-mixed concrete on-site, confining concrete truck movements to bulk raw materials only – significantly reducing the number of truck movements associated with concrete pours. It is estimated the batch plant will result in a net reduction of more than 20,000 heavy vehicles from the local road network over the life of the project. This is approximately equivalent to a 30% reduction in overall site truck movements.

As the modification is currently being assessed, the reduction in truck movements has not been included in the LinSig intersection analysis. Assuming approval is granted for the on-site batch plant, the performance of key intersections will significantly improve relative to those presented in Table 3.

5 Traffic and Pedestrian Management

5.1 Construction Vehicle Management

5.1.1 Hours of Operation

The proposed site hours of operation, 7am – 6pm on weekdays, are considered to be reasonable and assist the site traffic movements being generated mainly outside the normal commuter peak traffic periods, such that their impacts on the surrounding road network are minimised.

5.1.2 Construction Routes

In addition to MP10_0023 – D4(e), which restricts trucks using York Street between 2pm and 8pm, trucks are also not able to use York Street or Clarence Street in the AM peak between 6am and 10am due to existing restrictions. No materials associated with construction are to be transported via Sydney Harbour.

5.1.3 Internal Site Vehicle Access and Car Parking Areas

The gatehouse at the access to the site is to be located approximately 40 metres inset from Hickson Road to prevent any queuing on Hickson Road by trucks entering the site. Any truck queuing will occur within on site. All vehicles will enter the site in a forwards direction. The gatehouse will be centred on the access road to prevent trucks parking along the kerbside to enquire about directions on site. Figure 10 indicates a diagram of the proposed construction site access.




Figure 10 Proposed Construction Site Entry and Exit

An alternative access is proposed on the southern edge of the site off Lime Street near Shelley Street. This site access will be used as an alternate construction access and will only be used occasionally. No on site car parking will be provided for the site construction workforce.

5.1.4 Emergency Vehicle Access

Site entries are to be clearly signposted for the benefit of all approaching site traffic, in particular emergency services vehicles.

5.1.5 Access for Construction Workers

To reduce the impact on the local road network associated with construction work, no on-site parking is to be provided for construction workers. In this manner it is being treated like any other CBD construction project. The constrained parking environment surrounding the site, coupled with the relatively high cost of long term parking, will ensure the majority of construction workers arrive to the site via public transport. Lend Lease through their site inductions will provide travel information and advice to construction workers about public transport, walking and cycling routes to the Barangaroo south site. The green travel plan to be implemented by Lend Lease aims to maximise and encourage public transport use. This will involve providing no parking for construction workers on site and providing information about public transport availability and fare costs compared with on and off street parking costs.

5.1.6 Traffic Control Recommendations

The site traffic control recommendations for each worksite gate entry or exit point (including all appropriate signage) will be determined by means of a Traffic Control Plan to be prepared by an RTA accredited contractor closer to construction commencement.

Bulk Excavation and Basement Car Parking (MP10_0023) condition of consent D4(d) states that truck movements to be staged and coordinated to prevent trucks circulating CBD streets whilst awaiting access to the site.

Construction vehicles will approach the site from areas outside the CBD using major arterial routes such as the M4, M5 etc. Appropriate holding areas which can be accessed easily from these routes will be identified off-site outside the CBD area, with trucks to be called up when needed via an on-site central logistics centre. Once called, there will be room for trucks to be queued on-site, with no queuing on CBD roads to occur as a result of the construction of the Barangaroo Development.

The size of trucks proposed to access the site will be in accordance with Clause 300-3 of the Road Rules in terms of lengthy vehicle restrictions.

The vehicular traffic movements at each of the site entry or exit gates for traffic to and from Hickson Road will potentially need to be controlled by a flagman to ensure no potential traffic safety conflicts occur between the site truck traffic and pedestrians on the adjacent footpath, as per MP10_0023 condition of consent no.D4(c).

Bulk Excavation and Basement Car Parking (MP10_0023) condition of consent D4(c) states that personnel using stop/slow signage are not permitted in Hickson Road or Sussex Street on weekdays between 7am and 9am and 4pm to 7pm. However, personnel using stop/slow signage will be permitted on Hickson Road, north of the intersection of Hickson Road and Napoleon Street, when it is required to ensure safe truck access at designated site access points, provided that vehicles queue lengths generated as a result of the traffic control do not exceed more than six vehicles in either direction.

The removal of the existing parking along the Hickson Road site frontage (on the western side of Hickson Road) is proposed to be implemented (under a future BDA approval) to create construction work zones at various stages of the works. These will be the subject of separate work zone applications should they be required. Class A Hoardings will be installed adjacent and over the footpath to establish a safe pedestrian footpath zone as required. The primary purpose of the work zone would be for handling of construction materials. The existing traffic lane arrangements will typically be maintained on Hickson Road.

Any activity likely to impact the operational efficiency of the state road network and/or for works within 100m of traffic lights would be the subject of an application to the Transport Management Centre for a road occupancy licence.

5.2 Pedestrian Management

5.2.1 Pedestrian Routes Approaching the Site

There are a number of existing pedestrian routes which will facilitate movement for construction workers to and from the Barangaroo South site. In addition to these facilities, a Review of Environmental Factors (REF) for a proposed temporary pedestrian bridge over Sussex Street for construction workers was exhibited in June 2012 which would provide a high quality, direct connection for construction workers.

Existing pedestrian crossing facilities on Napoleon Street (pedestrian refuge) and Hickson Road (zebra crossing) will facilitate access for construction workers into the site. Dedicated pedestrian crossing legs at the Margaret Street / Kent Street and Sussex Street / Shelley Street intersections will remain in place during the Wynyard Walk bridge and tunnel works, which will allow safe pedestrian movement across Napoleon Street towards the Barangaroo site.

A pedestrian refuge in the middle of Napoleon Street has recently been installed in March 2012, allowing a two staged crossing of Napoleon Street. This intersection is to be upgraded to include traffic signals at the time of the initial occupancy of the commercial buildings at Barangaroo, which is anticipated to occur in 2015.

A summary of the key pedestrian routes for construction workers accessing the Barangaroo site is presented in Figure 11.




Figure 11 Key Pedestrian Routes to Barangaroo Site

5.2.2 Hickson Road Pedestrian Management

With the relocation of the cruise passenger terminal in June 2013 (prior to the commencement of construction of the R8/R9 buildings), pedestrian volumes along Hickson Road adjacent to the work-zones during the construction works will be significantly lower compared with existing levels. On-site traffic controllers will be present in the precinct to manage the movement of heavy vehicles ensure the safety of pedestrians passing through.

Following the recent completion of the diaphragm wall on Hickson Road, the western footpath has been reopened to pedestrians. A pedestrian refuge in the middle of Napoleon Street has recently been installed in March 2012, allowing a two staged crossing of Napoleon Street. This intersection is to be upgraded to include traffic signals at the time of the initial occupancy of the commercial buildings at Barangaroo, which is anticipated to occur in 2015.

5.2.3 Pedestrian Management on Barangaroo Public Access Routes

Typically the public access route along the waterfront will be maintained at a 20m width. During construction however, there may be occasions where the width will be reduced, and in the interests of public safety and during the works, the waterfront public access will be no less than 6m in width at these localised sections. The contractor will coordinate with the BDA regarding the actual position of the access and to ensure that these distances are maintained.

The purpose of this reduction in width is to facilitate an adequate safety buffer zone between the pedestrians utilising the waterfront access and the heavy machinery and equipment associated with the construction of the basement perimeter retention systems. These works are likely to include the handling by large pin jib crane of both large steel sheets and steel reinforcement cages in the order of 25m in length. The existing public access along the waterfront will be generally maintained throughout the construction works with some deviations and closures necessary at certain stages of the works. Closure and/or operation of the cross site links at other times will be subject to ongoing risk assessment and further consultation with the Barangaroo Delivery Authority.

When the Cruise Passenger Terminal is in operation, pedestrians will be directed around the facility or back to their origin.

6 Conclusions

Arup has prepared this construction staging traffic impacts assessment for the R8 and R9 residential buildings which is planned to occur in parallel with the construction of a basement level car park at the Barangaroo site. The purpose of the assessment is to inform and accompany the R8/R9 Residential Building Project Application (MP11_0002).

The assessment concludes that the construction related traffic impacts arising from the works proposed under the R8/R9 Residential Building Project Application (MP11_0002) can be appropriately managed.

Appendix A

LinSig Intersection Results

Barangaroo Construction Traffic

User and Project Details

Project:	Barangaroo Transport
Title:	Construction Traffic Flows
Location:	Barangaroo, Sydney NSW 2000
File name:	AM Construction 2011_v3.lsg3x
Author:	Eoin Cunningham
Company:	Arup Pty Ltd
Address:	Level 10, 201 Kent Street, Sydney
Notes:	Base model courtesy of AECOM


Network Results

Item	Lane Description	Lane Type	Deg Sat (%)	Av. Delay Per PCU (s/pcu)	Demand Flow (pcu)	Sat Flow (pcu/Hr)	Max. Back of Uniform Queue (pcu)	Mean Max Queue (pcu)
Network: Construction Traffic Flows	-	-	88.3%	-	-	-	-	-
J1: TCS- 3939 Sussex St - Shelley St	-	-	88.3%	-	-	-	-	-
1/1	Sussex St (Nth Arm) Ahead	U	69.2%	24.0	388	1401	4.9	6.0
1/2+1/3	Sussex St (Nth Arm) Ahead	U	60.3%	21.0	343	1423:1338	4.1	4.9
2/1	Sussex St (Sth Arm) Ahead Left	U	54.6%	16.2	261	1196	3.3	3.9
2/2	Sussex St (Sth Arm) Ahead	U	68.1%	15.7	469	1722	5.8	6.8
3/1	Shelley St (Wst Arm) Left	U	88.3%	47.0	456	1670	5.6	9.0
3/2	Shelley St (Wst Arm) Right	U	36.6%	23.6	163	1440	1.7	2.0
4/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	233	Inf	0.0	0.0
4/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	925	Inf	0.0	0.0
5/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	551	Inf	0.0	0.0
5/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	343	Inf	0.0	0.0
6/1	West Exit - Shelley St Ahead	U	0.0%	0.0	28	Inf	0.0	0.0
J2: TCS 310 - Sussex St - Erskine St	-	-	82.2%	-	-	-	-	-
1/2+1/1	Sussex St (Nth Arm) Left Ahead	U	60.7%	21.3	365	1115:1385	9.3	10.1
1/3+1/4	Sussex St (Nth Arm) Ahead Right	U+O	53.8%	34.5	394	1343:1348	26.5	27.0
2/1	Erskine St (East Arm) Left	U	71.6%	39.7	325	1062	8.1	9.4
2/2+2/3	Erskine St (East Arm) Right Ahead	U+O	16.9%	22.9	92	1224:1224	1.4	1.5
3/2+3/1	Sussex St (Sth Arm) Ahead Left	U	82.2%	41.1	614	1722:1385	11.6	13.8
4/2+4/1	Erskine St (West Arm) Left Ahead	U	46.7%	27.7	254	1200:1200	5.8	6.2
4/3	Erskine St (West Arm) Right	O	60.5%	56.3	164	1229	4.7	5.5
5/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	261	Inf	0.0	0.0
5/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	469	Inf	0.0	0.0
6/1	East Exit - Erskine St	U	0.0%	0.0	201	Inf	0.0	0.0
7/1	Sth Exit (Sussex St)	U	0.0%	0.0	610	Inf	0.0	0.0
7/2	Sth Exit (Sussex St)	U	0.0%	0.0	478	Inf	0.0	0.0

8/1	West Exit - Erskine Ahead	U	0.0%	0.0	189	Inf	0.0	0.0
J3: TCS 305 - Shelley St - Erskine St	-	-	78.1%	-	-	-	-	-
1/2+1/1	Shelley St (Nth Arm) Left Ahead Right	O+U	4.5%	4.3	38	1309:1208	0.0	0.1
2/2+2/1	Erskine St (East Arm) Right Left Ahead	O+U	45.4%	24.3	189	1304:1272	7.0	7.4
3/1+3/2	Shelley St (Sth Arm) Ahead Right Left	U+O	78.1%	14.1	959	1385:1395	6.3	8.1
4/1	Erskine St (West Arm) Left Ahead	U	9.9%	24.8	26	1204	0.3	0.4
4/2	Erskine St (West Arm) Ahead Right	O	7.2%	24.9	18	1150	0.2	0.3
5/1	Nth Exit - Shelley St Ahead	U	0.0%	0.0	380	Inf	0.0	0.0
5/2	Nth Exit - Shelley St Ahead	U	0.0%	0.0	336	Inf	0.0	0.0
6/1	East Exit - Erskine St Ahead	U	0.0%	0.0	254	Inf	0.0	0.0
6/2	East Exit - Erskine St Ahead	U	0.0%	0.0	164	Inf	0.0	0.0
7/1	Sth Exit - Shelley St	U	0.0%	0.0	56	Inf	0.0	0.0
8/1	West Exit - Erskine St	U	0.0%	0.0	34	Inf	0.0	0.0
8/2	West Exit - Erskine St	U	0.0%	0.0	6	Inf	0.0	0.0
J4: Sussex St - Napoleon St	-	-	74.3%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Left	U	4.1%	1.4	57	1385	0.0	0.0
1/2	Hickson Rd (Nth Arm) Ahead	U	13.9%	1.2	239	1722	0.0	0.1
2/1	Napoleon St (East Arm) Left	O	74.3%	10.4	492	1634	0.0	1.4
2/2	Napoleon St (East Arm) Right	O	24.5%	7.3	80	1724	0.0	0.2
3/1	Sussex St (Sth Arm) Ahead	U	36.5%	1.6	629	1722	0.0	0.3
3/2+3/3	Sussex St (Sth Arm) Ahead Right	U+O	70.9%	10.1	529	1722:1348	5.7	6.9
4/1	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	669	Inf	0.0	0.0
4/2	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	40	Inf	0.0	0.0
5/1	East Exit - Napoleon St	U	0.0%	0.0	586	Inf	0.0	0.0
6/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	388	Inf	0.0	0.0
6/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	343	Inf	0.0	0.0
J5: Hickson Rd - Globe St	-	-	41.7%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Ahead Right	O	17.7%	1.3	296	1670	0.0	0.1

2/2+2/1	Hickson Rd (Sth Arm) Ahead Left	U	41.7%	1.8	709	1700:1670	6.5	6.8
3/1	Globe St (West Arm) Left Right	O	0.0%	0.0	0	1724	0.0	0.0
4/1	Nth Exit - Hickson Rd	U	0.0%	0.0	709	Inf	0.0	0.0
5/1	Sth Exit (Hickson Rd) Ahead	U	0.0%	0.0	296	Inf	0.0	0.0
6/1	West Exit (Globe St)	U	0.0%	0.0	0	Inf	0.0	0.0
J6: Lime St - Shelley St	-	-	18.7%	-	-	-	-	-
1/1	Shelley St (East Arm) Left Ahead	O	1.6%	1.0	28	1800	0.0	0.0
2/1	Shelley St (Sth Arm) Right Left	U	15.4%	1.2	278	1800	0.0	0.1
2/2	Shelley St (Sth Arm) Right	U	18.7%	1.2	336	1800	0.0	0.1
3/1	Lime St (West Arm) Ahead Right	O	9.1%	3.5	51	1600	0.0	0.0
4/1	East Exit (Shelley St) Ahead	U	0.0%	0.0	241	Inf	0.0	0.0
4/2	East Exit (Shelley St) Ahead	U	0.0%	0.0	378	Inf	0.0	0.0
5/1	Sth Exit - Shelley St Ahead	U	0.0%	0.0	37	Inf	0.0	0.0
6/1	West Exit - Lime St	U	0.0%	0.0	37	Inf	0.0	0.0
J7: Macquarie Carpark	-	-	23.8%	-	-	-	-	-
1/1	Carpark Sink	U	0.0%	0.0	120	Inf	0.0	0.0
2/1	Car park Entry Left Right	O	3.6%	3.5	19	1400	0.0	0.0
3/1	Shelley CP -Nth Right Ahead	O	3.0%	1.5	37	1600	0.0	0.0
4/1	Shelley CP -Sth Left Ahead	U	23.8%	1.5	380	1600	0.0	0.2
4/2	Shelley CP -Sth Ahead	U	21.0%	1.4	336	1600	0.0	0.1
5/1	CP - Nth Exit Ahead	U	0.0%	0.0	278	Inf	0.0	0.0
5/2	CP - Nth Exit Ahead	U	0.0%	0.0	336	Inf	0.0	0.0
6/1	Sth Exit Ahead	U	0.0%	0.0	38	Inf	0.0	0.0
J8: Sussex St Carpark	ea-	-	27.8%	-	-	-	-	-
1/1	Sussex CP Nth Left Ahead	U	27.8%	1.4	500	1800	0.0	0.2
1/2	Sussex CP Nth Ahead	U	21.9%	1.3	394	1800	0.0	0.1
2/1	Entry Sussex CP Left	O	0.0%	0.0	0	1400	0.0	0.0
3/1	Entry Sussex CP	U	0.0%	0.0	135	Inf	0.0	0.0
4/1	Sussex CP Sth Exit Ahead	U	0.0%	0.0	365	Inf	0.0	0.0
4/2	Sussex CP Sth Exit Ahead	U	0.0%	0.0	394	Inf	0.0	0.0

Scenario 2: 'Construction Traffic AM' (FG3: 'AM Construction and Traffic', Plan 1: 'Network Control Plan 1') Network Layout Diagram



Network Results

Item	Lane Description	Lane Type	Deg Sat (%)	Av. Delay Per PCU (s/pcu)	Demand Flow (pcu)	Sat Flow (pcu/Hr)	Max. Back of Uniform Queue (pcu)	Mean Max Queue (pcu)
Network: Construction Traffic Flows	-	-	101.5%	-	-	-	-	-
J1: TCS- 3939 Sussex St - Shelley St	-	-	94.3%	-	-	-	-	-
1/1	Sussex St (Nth Arm) Ahead	U	79.1%	29.4	443	1401	5.9	7.7
1/2+1/3	Sussex St (Nth Arm) Ahead	U	70.3%	24.3	400	1423:1338	5.0	6.2
2/1	Sussex St (Sth Arm) Ahead Left	U	77.2%	26.7	373	1196	6.7	8.3
2/2	Sussex St (Sth Arm) Ahead	U	84.5%	28.5	590	1722	8.6	11.2
3/1	Shelley St (Wst Arm) Left	U	94.3%	65.6	487	1670	6.6	12.5
3/2	Shelley St (Wst Arm) Right	U	40.9%	25.1	182	1440	1.9	2.3
4/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	349	Inf	0.0	0.0
4/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	1077	Inf	0.0	0.0
5/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	625	Inf	0.0	0.0
5/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	400	Inf	0.0	0.0
6/1	West Exit - Shelley St Ahead	U	0.0%	0.0	24	Inf	0.0	0.0
J2: TCS 310 - Sussex St - Erskine St	-	-	101.5%	-	-	-	-	-
1/2+1/1	Sussex St (Nth Arm) Left Ahead	U	67.7%	20.7	428	1115:1385	10.6	11.7
1/3+1/4	Sussex St (Nth Arm) Ahead Right	U+O	59.1%	33.6	462	1343:1348	27.3	28.0
2/1	Erskine St (East Arm) Left	U	78.3%	48.6	325	1062	8.7	10.4
2/2+2/3	Erskine St (East Arm) Right Ahead	U+O	18.4%	25.9	92	1224:1224	1.5	1.6
3/2+3/1	Sussex St (Sth Arm) Ahead Left	U	101.5%	112.0	802	1722:1385	21.6	39.1
4/2+4/1	Erskine St (West Arm) Left Ahead	U	59.7%	35.6	303	1200:1200	7.8	8.6
4/3	Erskine St (West Arm) Right	O	65.5%	65.8	145	1229	4.2	5.1
5/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	373	Inf	0.0	0.0
5/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	590	Inf	0.0	0.0
6/1	East Exit - Erskine St	U	0.0%	0.0	201	Inf	0.0	0.0
7/1	Sth Exit (Sussex St)	U	0.0%	0.0	673	Inf	0.0	0.0
7/2	Sth Exit (Sussex St)	U	0.0%	0.0	527	Inf	0.0	0.0

8/1	West Exit - Erskine Ahead	U	0.0%	0.0	193	Inf	0.0	0.0
J3: TCS 305 - Shelley St - Erskine St	-	-	85.1%	-	-	-	-	-
1/2+1/1	Shelley St (Nth Arm) Left Ahead Right	O+U	4.6%	4.6	39	1309:1208	0.1	0.1
2/2+2/1	Erskine St (East Arm) Right Left Ahead	O+U	46.1%	24.1	193	1304:1272	7.0	7.5
3/1+3/2	Shelley St (Sth Arm) Ahead Right Left	U+O	85.1%	17.5	1039	1385:1395	7.4	10.2
4/1	Erskine St (West Arm) Left Ahead	U	9.9%	24.8	26	1204	0.3	0.4
4/2	Erskine St (West Arm) Ahead Right	O	7.2%	24.9	18	1150	0.2	0.3
5/1	Nth Exit - Shelley St Ahead	U	0.0%	0.0	406	Inf	0.0	0.0
5/2	Nth Exit - Shelley St Ahead	U	0.0%	0.0	365	Inf	0.0	0.0
6/1	East Exit - Erskine St Ahead	U	0.0%	0.0	303	Inf	0.0	0.0
6/2	East Exit - Erskine St Ahead	U	0.0%	0.0	145	Inf	0.0	0.0
7/1	Sth Exit - Shelley St	U	0.0%	0.0	56	Inf	0.0	0.0
8/1	West Exit - Erskine St	U	0.0%	0.0	36	Inf	0.0	0.0
8/2	West Exit - Erskine St	U	0.0%	0.0	4	Inf	0.0	0.0
J4: Sussex St - Napoleon St	-	-	77.1%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Left	U	7.6%	1.4	105	1385	0.0	0.0
1/2	Hickson Rd (Nth Arm) Ahead	U	20.4%	1.3	351	1722	0.0	0.1
2/1	Napoleon St (East Arm) Left	O	77.1%	12.1	492	1634	0.0	1.7
2/2	Napoleon St (East Arm) Right	O	31.5%	10.5	80	1724	0.2	0.4
3/1	Sussex St (Sth Arm) Ahead	U	51.7%	2.5	897	1722	4.5	5.1
3/2+3/3	Sussex St (Sth Arm) Ahead Right	U+O	76.1%	11.9	529	1722:1348	19.1	20.7
4/1	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	937	Inf	0.0	0.0
4/2	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	40	Inf	0.0	0.0
5/1	East Exit - Napoleon St	U	0.0%	0.0	634	Inf	0.0	0.0
6/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	443	Inf	0.0	0.0
6/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	400	Inf	0.0	0.0
J5: Hickson Rd - Globe St	-	-	57.3%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Ahead Right	O	17.7%	1.3	296	1670	0.0	0.1

2/2+2/1	Hickson Rd (Sth Arm) Ahead Left	U	57.3%	2.7	977	1700:1670	14.0	14.6
3/1	Globe St (West Arm) Left Right	O	41.2%	7.9	160	1724	0.0	0.3
4/1	Nth Exit - Hickson Rd	U	0.0%	0.0	709	Inf	0.0	0.0
5/1	Sth Exit (Hickson Rd) Ahead	U	0.0%	0.0	456	Inf	0.0	0.0
6/1	West Exit (Globe St)	U	0.0%	0.0	268	Inf	0.0	0.0
J6: Lime St - Shelley St	-	-	20.3%	-	-	-	-	-
1/1	Shelley St (East Arm) Left Ahead	O	1.3%	1.0	24	1800	0.0	0.0
2/1	Shelley St (Sth Arm) Right Left	U	16.6%	1.2	299	1800	0.0	0.1
2/2	Shelley St (Sth Arm) Right	U	20.3%	1.3	365	1800	0.0	0.1
3/1	Lime St (West Arm) Ahead Right	O	9.3%	3.6	51	1600	0.0	0.1
4/1	East Exit (Shelley St) Ahead	U	0.0%	0.0	262	Inf	0.0	0.0
4/2	East Exit (Shelley St) Ahead	U	0.0%	0.0	407	Inf	0.0	0.0
5/1	Sth Exit - Shelley St Ahead	U	0.0%	0.0	33	Inf	0.0	0.0
6/1	West Exit - Lime St	U	0.0%	0.0	37	Inf	0.0	0.0
J7: Macquarie Carpark	-	-	25.4%	-	-	-	-	-
1/1	Carpark Sink	U	0.0%	0.0	120	Inf	0.0	0.0
2/1	Car park Entry Left Right	O	3.7%	3.6	19	1400	0.0	0.0
3/1	Shelley CP -Nth Right Ahead	O	2.3%	1.3	33	1600	0.0	0.0
4/1	Shelley CP -Sth Left Ahead	U	25.4%	1.5	406	1600	0.0	0.2
4/2	Shelley CP -Sth Ahead	U	22.8%	1.5	365	1600	0.0	0.1
5/1	CP - Nth Exit Ahead	U	0.0%	0.0	299	Inf	0.0	0.0
5/2	CP - Nth Exit Ahead	U	0.0%	0.0	365	Inf	0.0	0.0
6/1	Sth Exit Ahead	U	0.0%	0.0	39	Inf	0.0	0.0
J8: Sussex St Carpark	-	-	31.3%	-	-	-	-	-
1/1	Sussex CP Nth Left Ahead	U	31.3%	1.5	563	1800	0.0	0.2
1/2	Sussex CP Nth Ahead	U	25.7%	1.3	462	1800	0.0	0.2
2/1	Entry Sussex CP Left	O	0.0%	0.0	0	1400	0.0	0.0
3/1	Entry Sussex CP	U	0.0%	0.0	135	Inf	0.0	0.0
4/1	Sussex CP Sth Exit Ahead	U	0.0%	0.0	428	Inf	0.0	0.0
4/2	Sussex CP Sth Exit Ahead	U	0.0%	0.0	462	Inf	0.0	0.0


Barangaroo Construction

Project and User Details

Project:	Barangaroo Transport
Title:	LinSig Modelling PM
Location:	Barangaroo, Sydney NSW 2000
Company:	Arup Pty Ltd
Address:	Level 10, 201 Kent Street, Sydney

Scenario 1: 'Base Model - PM peak' (FG1: 'Flow Group 1', Plan 1: 'Network Control Plan 1')

Network Layout Diagram



Network Results


Item	Lane Description	Lane Type	Deg Sat (%)	Av. Delay Per PCU (s/pcu)	Demand Flow (pcu)	Sat Flow (pcu/Hr)	Max. Back of Uniform Queue (pcu)	Mean Max Queue (pcu)
Network: LinSig Modelling PM	-	-	98.9%	-	-	-	-	-
J1: TCS- 3939 Sussex St - Shelley St	-	-	74.7%	-	-	-	-	-
1/1	Sussex St (Nth Arm) Ahead	U	51.0%	12.0	403	1401	3.7	4.2
1/2+1/3	Sussex St (Nth Arm) Ahead	U	45.9%	11.2	368	1423:1338	3.3	3.7
2/1	Sussex St (Sth Arm) Ahead Left	U	39.9%	14.2	165	1196	1.2	1.6
2/2	Sussex St (Sth Arm) Ahead	U	51.1%	15.6	304	1722	3.1	3.6
3/1	Shelley St (Wst Arm) Left	U	74.7%	25.5	340	1670	3.9	5.4
3/2	Shelley St (Wst Arm) Right	U	0.0%	0.0	0	1440	0.0	0.0
4/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	98	Inf	0.0	0.0
4/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	644	Inf	0.0	0.0
5/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	403	Inf	0.0	0.0
5/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	368	Inf	0.0	0.0
6/1	West Exit - Shelley St Ahead	U	0.0%	0.0	67	Inf	0.0	0.0
J2: TCS 310 - Sussex St - Erskine St	-	-	98.9%	-	-	-	-	-
1/2+1/1	Sussex St (Nth Arm) Left Ahead	U	97.9%	123.4	368	920:1385	10.4	18.3
1/3+1/4	Sussex St (Nth Arm) Ahead Right	U+O	98.9%	129.5	403	920:1348	27.0	35.9
2/1	Erskine St (East Arm) Left	U	74.8%	33.9	369	920	8.7	10.2
2/2+2/3	Erskine St (East Arm) Right Ahead	U+O	15.1%	15.5	103	1224:1224	1.1	1.2
3/2+3/1	Sussex St (Sth Arm) Ahead Left	U	78.8%	55.5	408	1722:1385	6.4	8.2
4/2+4/1	Erskine St (West Arm) Left Ahead	U	24.6%	8.6	163	1200:1200	1.2	1.4
4/3	Erskine St (West Arm) Right	O	91.5%	80.9	289	1320	6.4	10.5
5/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	165	Inf	0.0	0.0
5/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	304	Inf	0.0	0.0
6/1	East Exit - Erskine St	U	0.0%	0.0	172	Inf	0.0	0.0
7/1	Sth Exit (Sussex St)	U	0.0%	0.0	684	Inf	0.0	0.0
7/2	Sth Exit (Sussex St)	U	0.0%	0.0	628	Inf	0.0	0.0

8/1	West Exit - Erskine Ahead	U	0.0%	0.0	150	Inf	0.0	0.0
J3: TCS 305 - Shelley St - Erskine St	-	-	41.2%	-	-	-	-	-
1/2+1/1	Shelley St (Nth Arm) Left Ahead Right	O+U	32.7%	14.4	232	1309:1208	2.9	3.1
2/2+2/1	Erskine St (East Arm) Right Left Ahead	O+U	24.0%	19.0	150	1304:1272	7.4	7.5
3/1+3/2	Shelley St (Sth Arm) Ahead Right Left	U+O	41.2%	12.3	445	1385:1395	2.6	2.9
4/1	Erskine St (West Arm) Left Ahead	U	11.8%	19.2	44	1204	0.5	0.5
4/2	Erskine St (West Arm) Ahead Right	O	12.7%	19.5	45	1150	0.5	0.6
5/1	Nth Exit - Shelley St Ahead	U	0.0%	0.0	169	Inf	0.0	0.0
5/2	Nth Exit - Shelley St Ahead	U	0.0%	0.0	178	Inf	0.0	0.0
6/1	East Exit - Erskine St Ahead	U	0.0%	0.0	163	Inf	0.0	0.0
6/2	East Exit - Erskine St Ahead	U	0.0%	0.0	289	Inf	0.0	0.0
7/1	Sth Exit - Shelley St	U	0.0%	0.0	53	Inf	0.0	0.0
8/1	West Exit - Erskine St	U	0.0%	0.0	41	Inf	0.0	0.0
8/2	West Exit - Erskine St	U	0.0%	0.0	23	Inf	0.0	0.0
J4: Sussex St - Napoleon St	-	-	49.8%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Left	U	13.1%	1.5	181	1385	0.0	0.1
1/2	Hickson Rd (Nth Arm) Ahead	U	27.1%	1.4	466	1722	0.0	0.2
2/1	Napoleon St (East Arm) Left	O	49.8%	5.8	305	1634	0.0	0.5
2/2	Napoleon St (East Arm) Right	O	18.0%	6.2	64	1724	0.0	0.1
3/1	Sussex St (Sth Arm) Ahead	U	25.2%	1.4	434	1722	0.0	0.2
3/2+3/3	Sussex St (Sth Arm) Ahead Right	U+O	49.4%	6.4	308	1722:1348	2.5	3.0
4/1	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	466	Inf	0.0	0.0
4/2	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	32	Inf	0.0	0.0
5/1	East Exit - Napoleon St	U	0.0%	0.0	489	Inf	0.0	0.0
6/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	403	Inf	0.0	0.0
6/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	368	Inf	0.0	0.0
J5: Hickson Rd - Barangaroo	-	-	38.7%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Ahead Right	O	38.7%	1.8	647	1670	0.0	0.3

2/2+2/1	Hickson Rd (Sth Arm) Ahead Left	U	29.3%	1.5	498	1700:1670	0.0	0.2
3/1	Globe Street (West Arm) Left Right	O	0.0%	0.0	0	1724	0.0	0.0
4/1	Nth Exit - Hickson Rd	U	0.0%	0.0	498	Inf	0.0	0.0
5/1	Sth Exit (Hickson Rd) Ahead	U	0.0%	0.0	824	Inf	0.0	0.0
6/1	Globe Street (Barangaroo)	U	0.0%	0.0	0	Inf	0.0	0.0
J6: Lime St - Shelley St	-	-	28.8%	-	-	-	-	-
1/1	Shelley St (East Arm) Left Ahead	O	3.7%	1.0	67	1800	0.0	0.0
2/1	Shelley St (Sth Arm) Right Left	U	11.7%	1.1	211	1800	0.0	0.1
2/2	Shelley St (Sth Arm) Right	U	9.9%	1.1	178	1800	0.0	0.1
3/1	Lime St (West Arm) Ahead Right	O	28.8%	4.9	150	1600	0.0	0.2
4/1	East Exit (Shelley St) Ahead	U	0.0%	0.0	153	Inf	0.0	0.0
4/2	East Exit (Shelley St) Ahead	U	0.0%	0.0	187	Inf	0.0	0.0
5/1	Sth Exit - Shelley St Ahead	U	0.0%	0.0	208	Inf	0.0	0.0
6/1	West Exit - Lime St	U	0.0%	0.0	58	Inf	0.0	0.0
J7: Macquarie Carpark	-	-	14.0%	-	-	-	-	-
1/1	Carpark Sink	U	0.0%	0.0	16	Inf	0.0	0.0
2/1	Car park Entry Left Right	O	14.0%	3.6	82	1400	0.0	0.1
3/1	Shelley CP -Nth Right Ahead	O	13.0%	1.3	208	1600	0.0	0.1
4/1	Shelley CP -Sth Left Ahead	U	10.6%	1.3	169	1600	0.0	0.1
4/2	Shelley CP -Sth Ahead	U	11.1%	1.3	178	1600	0.0	0.1
5/1	CP - Nth Exit Ahead	U	0.0%	0.0	211	Inf	0.0	0.0
5/2	CP - Nth Exit Ahead	U	0.0%	0.0	178	Inf	0.0	0.0
6/1	Sth Exit Ahead	U	0.0%	0.0	232	Inf	0.0	0.0
J8: Sussex St Carpark	-	-	22.4%	-	-	-	-	-
1/1	Sussex CP Nth Left Ahead	U	20.4%	1.3	368	1800	0.0	0.1
1/2	Sussex CP Nth Ahead	U	22.4%	1.3	403	1800	0.0	0.1
2/1	Entry Sussex CP Left	O	0.0%	0.0	0	1400	0.0	0.0
3/1	Entry Sussex CP	U	0.0%	0.0	0	Inf	0.0	0.0
4/1	Sussex CP Sth Exit Ahead	U	0.0%	0.0	368	Inf	0.0	0.0
4/2	Sussex CP Sth Exit Ahead	U	0.0%	0.0	403	Inf	0.0	0.0

Scenario 2: 'Construction Model - PM Peak' (FG3: 'Proposed Traffic', Plan 1: 'Network Control Plan 1')

Network Layout Diagram



Network Results

Item	Lane Description	Lane Type	Deg Sat (%)	Av. Delay Per PCU (s/pcu)	Demand Flow (pcu)	Sat Flow (pcu/Hr)	Max. Back of Uniform Queue (pcu)	Mean Max Queue (pcu)
Network: LinSig Modelling PM	-	-	128.5%	-	-	-	-	-
J1: TCS- 3939 Sussex St - Shelley St	-	-	88.9%	-	-	-	-	-
1/1	Sussex St (Nth Arm) Ahead	U	61.8%	13.9	488	1401	4.9	5.7
1/2+1/3	Sussex St (Nth Arm) Ahead	U	58.7%	13.2	471	1423:1338	4.6	5.3
2/1	Sussex St (Sth Arm) Ahead Left	U	50.3%	33.1	208	1196	5.0	5.5
2/2	Sussex St (Sth Arm) Ahead	U	59.8%	32.3	356	1722	8.8	9.5
3/1	Shelley St (Wst Arm) Left	U	88.9%	43.3	405	1670	4.6	8.2
3/2	Shelley St (Wst Arm) Right	U	22.0%	31.6	46	1440	0.6	0.7
4/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	141	Inf	0.0	0.0
4/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	761	Inf	0.0	0.0
5/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	534	Inf	0.0	0.0
5/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	471	Inf	0.0	0.0
6/1	West Exit - Shelley St Ahead	U	0.0%	0.0	67	Inf	0.0	0.0
J2: TCS 310 - Sussex St - Erskine St	-	-	128.5%	-	-	-	-	-
1/2+1/1	Sussex St (Nth Arm) Left Ahead	U	102.8%	134.0	475	920:1385	14.1	28.7
1/3+1/4	Sussex St (Nth Arm) Ahead Right	U+O	102.8%	139.7	530	920:1348	29.5	45.2
2/1	Erskine St (East Arm) Left	U	91.9%	72.7	369	920	10.6	15.0
2/2+2/3	Erskine St (East Arm) Right Ahead	U+O	19.3%	22.6	103	1224:1224	1.4	1.6
3/2+3/1	Sussex St (Sth Arm) Ahead Left	U	70.5%	35.7	520	1722:1385	7.4	8.6
4/2+4/1	Erskine St (West Arm) Left Ahead	U	27.1%	26.9	146	1200:1200	2.9	3.1
4/3	Erskine St (West Arm) Right	O	128.5%	509.6	243	1320	9.1	38.1
5/1	Nth Exit - Sussex St Ahead	U	0.0%	0.0	208	Inf	0.0	0.0
5/2	Nth Exit - Sussex St Ahead	U	0.0%	0.0	356	Inf	0.0	0.0
6/1	East Exit - Erskine St	U	0.0%	0.0	172	Inf	0.0	0.0
7/1	Sth Exit (Sussex St)	U	0.0%	0.0	791	Inf	0.0	0.0
7/2	Sth Exit (Sussex St)	U	0.0%	0.0	709	Inf	0.0	0.0

8/1	West Exit - Erskine Ahead	U	0.0%	0.0	150	Inf	0.0	0.0
J3: TCS 305 - Shelley St - Erskine St	-	-	50.6%	-	-	-	-	-
1/2+1/1	Shelley St (Nth Arm) Left Ahead Right	O+U	21.2%	10.4	157	1309:1208	0.8	0.9
2/2+2/1	Erskine St (East Arm) Right Left Ahead	O+U	21.5%	10.8	150	1304:1272	7.0	7.1
3/1+3/2	Shelley St (Sth Arm) Ahead Right Left	U+O	50.6%	13.1	499	1385:1395	3.5	4.0
4/1	Erskine St (West Arm) Left Ahead	U	12.4%	18.2	49	1204	0.5	0.6
4/2	Erskine St (West Arm) Ahead Right	O	10.6%	18.3	40	1150	0.4	0.5
5/1	Nth Exit - Shelley St Ahead	U	0.0%	0.0	210	Inf	0.0	0.0
5/2	Nth Exit - Shelley St Ahead	U	0.0%	0.0	199	Inf	0.0	0.0
6/1	East Exit - Erskine St Ahead	U	0.0%	0.0	163	Inf	0.0	0.0
6/2	East Exit - Erskine St Ahead	U	0.0%	0.0	206	Inf	0.0	0.0
7/1	Sth Exit - Shelley St	U	0.0%	0.0	53	Inf	0.0	0.0
8/1	West Exit - Erskine St	U	0.0%	0.0	44	Inf	0.0	0.0
8/2	West Exit - Erskine St	U	0.0%	0.0	20	Inf	0.0	0.0
J4: Sussex St - Napoleon St	-	-	61.1%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Left	U	19.6%	1.6	271	1385	0.0	0.1
1/2	Hickson Rd (Nth Arm) Ahead	U	41.6%	1.8	717	1722	0.0	0.4
2/1	Napoleon St (East Arm) Left	O	54.7%	7.1	305	1634	0.0	0.6
2/2	Napoleon St (East Arm) Right	O	24.0%	9.3	64	1724	0.2	0.4
3/1	Sussex St (Sth Arm) Ahead	U	35.6%	1.6	613	1722	3.9	4.1
3/2+3/3	Sussex St (Sth Arm) Ahead Right	U+O	61.1%	10.4	308	1722:1348	2.7	3.5
4/1	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	645	Inf	0.0	0.0
4/2	Nth Exit - Hickson Rd Ahead	U	0.0%	0.0	32	Inf	0.0	0.0
5/1	East Exit - Napoleon St	U	0.0%	0.0	579	Inf	0.0	0.0
6/1	Sth Exit - Sussex St Ahead	U	0.0%	0.0	541	Inf	0.0	0.0
6/2	Sth Exit - Sussex St Ahead	U	0.0%	0.0	481	Inf	0.0	0.0
J5: Hickson Rd - Barangaroo	-	-	83.2%	-	-	-	-	-
1/1	Hickson Rd (Nth Arm) Ahead Right	O	41.3%	1.8	689	1670	0.0	0.4

2/2+2/1	Hickson Rd (Sth Arm) Ahead Left	U	40.0%	1.8	677	1700:1670	9.3	9.6
3/1	Globe Street (West Arm) Left Right	O	83.2%	28.0	299	1724	2.1	4.4
4/1	Nth Exit - Hickson Rd	U	0.0%	0.0	498	Inf	0.0	0.0
5/1	Sth Exit (Hickson Rd) Ahead	U	0.0%	0.0	1165	Inf	0.0	0.0
6/1	Globe Street (Barangaroo)	U	0.0%	0.0	179	Inf	0.0	0.0
J6: Lime St - Shelley St	-	-	26.6%	-	-	-	-	-
1/1	Shelley St (East Arm) Left Ahead	O	3.7%	1.0	67	1800	0.0	0.0
2/1	Shelley St (Sth Arm) Right Left	U	14.0%	1.2	252	1800	0.0	0.1
2/2	Shelley St (Sth Arm) Right	U	11.1%	1.1	199	1800	0.0	0.1
3/1	Lime St (West Arm) Ahead Right	O	26.6%	4.3	150	1600	0.0	0.2
4/1	East Exit (Shelley St) Ahead	U	0.0%	0.0	194	Inf	0.0	0.0
4/2	East Exit (Shelley St) Ahead	U	0.0%	0.0	283	Inf	0.0	0.0
5/1	Sth Exit - Shelley St Ahead	U	0.0%	0.0	133	Inf	0.0	0.0
6/1	West Exit - Lime St	U	0.0%	0.0	58	Inf	0.0	0.0
J7: Macquarie Carpark	-	-	14.2%	-	-	-	-	-
1/1	Carpark Sink	U	0.0%	0.0	16	Inf	0.0	0.0
2/1	Car park Entry Left Right	O	14.2%	3.6	82	1400	0.0	0.1
3/1	Shelley CP -Nth Right Ahead	O	8.3%	1.2	133	1600	0.0	0.0
4/1	Shelley CP -Sth Left Ahead	U	13.1%	1.3	210	1600	0.0	0.1
4/2	Shelley CP -Sth Ahead	U	12.4%	1.3	199	1600	0.0	0.1
5/1	CP - Nth Exit Ahead	U	0.0%	0.0	252	Inf	0.0	0.0
5/2	CP - Nth Exit Ahead	U	0.0%	0.0	199	Inf	0.0	0.0
6/1	Sth Exit Ahead	U	0.0%	0.0	157	Inf	0.0	0.0
J8: Sussex St Carpark	-	-	31.1%	-	-	-	-	-
1/1	Sussex CP Nth Left Ahead	U	30.3%	1.4	546	1800	0.0	0.2
1/2	Sussex CP Nth Ahead	U	31.1%	1.4	559	1800	0.0	0.2
2/1	Entry Sussex CP Left	O	0.0%	0.0	0	1400	0.0	0.0
3/1	Entry Sussex CP	U	0.0%	0.0	0	Inf	0.0	0.0
4/1	Sussex CP Sth Exit Ahead	U	0.0%	0.0	546	Inf	0.0	0.0
4/2	Sussex CP Sth Exit Ahead	U	0.0%	0.0	559	Inf	0.0	0.0

Appendix B

Combined Construction Vehicle Movements

Cumulative Construction and Operational Traffic Numbers (Total Vehicles)

Activity	2013										2014												2015												2016											
	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Trucks In Am Peak Hour	53	70	75	75	62	51	42	40	40	36	36	39	39	39	39	36	36	34	34	34	34	34	34	34	31	31	31	31	31	31	60	60	60	60	60	60	60	60	60	60	60	60	60	60	20	
Trucks Out Am Peak Hour	51	68	73	73	59	48	39	36	37	33	33	35	35	35	35	33	33	31	31	31	31	31	31	31	31	31	31	31	31	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	60	
Trucks In/Out AM Peak	104	138	148	148	121	99	81	76	77	69	69	74	74	74	74	69	69	65	65	65	65	65	65	65	65	62	62	62	62	62	120	120	120	120	120	120	120	120	120	120	120	120	120	120	80	
Cars In Am Peak Hour	120	135	172	142	175	162	162	173	168	168	168	173	173	173	173	168	168	162	162	162	162	162	162	162	158	158	158	158	158	158	206	194	194	194	194	194	194	194	194	194	194	194	194	194	194	
Cars Out Am Peak Hour	38	40	50	50	55	51	51	58	53	47	47	52	52	52	52	47	47	47	47	47	47	47	47	47	55	55	55	55	55	55	104	104	104	104	104	104	104	104	104	104	104	104	104	104	104	
Cars In/Out AM Peak	158	175	222	192	230	213	213	231	221	215	215	225	225	225	225	215	215	209	209	209	209	209	209	209	213	213	213	213	213	310	298	298	298	298	298	298	298	298	298	298	298	298	298	298	298	
TOTALS	262	313	370	340	351	312	294	307	298	284	284	299	299	299	299	284	284	274	274	274	274	274	274	274	275	275	275	275	275	275	430	418	418	418	418	418	418	418	418	418	418	418	418	378		

