



CONTRACTOR IS TO LOCATE ALL EXISTING SERVICES PRIOR TO THE COMMENCEMENT OF WORK



EROSION AND SEDIMENT CONTROL NOTES

- All work shall be generally carried out in accordance with:
 - Local authority requirements.
 - EPA - Pollution control manual for urban stormwater.
 - Department of conservation and land management manual - "Urban Erosion & Sediment Control".
- Erosion and sediment control **drawings and notes** are provided for the whole of the works. Should the Contractor stage these works then the design may require to be modified. Variation to these details may require to be approved by the relevant authorities. The erosion and sediment control **plan** shall be implemented and adapted to meet the varying situations as work on site progresses.
- Maintain all erosion and sediment control devices to the satisfaction of the superintendent and the local authority.
- When stormwater pits are constructed prevent site runoff entering the pits unless silt fences are erected around pits.
- Minimise the area of site being disturbed at any one time.
- Protect all stockpiles of materials from scour and erosion. Do not stockpile loose material in roadways, near drainage pits or in watercourses.
- All soil and water control measures are to be put back in place at the end of each working day, and modified to best suit site conditions.
- Control water from upstream of the site such that it does not enter the disturbed site.
- All construction vehicles shall enter and exit the site via the temporary construction entry/exit.
- All vehicles leaving the site shall be cleaned and inspected before leaving.
- Maintain all stormwater pipes and pits clear of debris and sediment. Inspect stormwater system and clean out after each storm event.
- Clean out all erosion and sediment control devices after each storm event.


Sequence Of Works

- Prior to commencement of excavation the following soil management devices must be installed.
 - Construct silt fences below the site and across all potential runoff sites.
 - Construct temporary construction entry/exit and divert runoff to suitable control systems.
 - Construct measures to divert upstream flows into existing stormwater system.
 - Construct sedimentation traps/basins including outlet control and overflow.
 - Construct turf lined swales.
 - Provide sandbag sediment traps upstream of existing pits.
 - Construct geotextile filter pit surround around all proposed pits as they are constructed.
 - On completion of pavement provide sand bag kerb inlet sediment traps around pits.
 - Provide and maintain a strip of turf on both sides of all roads after the construction of kerbs.


EROSION AND SEDIMENT CONTROL LEGEND




PLAN
SCALE 1: 300




SILTATION FENCE DETAIL
SCALE 1: 20




TYPICAL SECTION THROUGH CATCH DRAIN
SCALE 1: 20




GEOTEXTILE FILTER PIT SURROUND
NTS




GEOTEXTILE PIT FILTER
NTS




SEDIMENTATION TRAP
NTS




SANDBAG KERB INLET SEDIMENT TRAP - TYPE B
NTS



SECTION
SCALE 1: 20



TEMPORARY CONSTRUCTION VEHICLE EXIT
NTS



KERB INLET SEDIMENT TRAP
SCALE 1: 20

P6	ISSUE FOR EA SUBMISSION	SB	DH	06.05.10
P5	ISSUE FOR COMMENTS	SB	DH	05.03.10
P4	ISSUE FOR COMMENTS	SB	DH	04.03.10
P3	ISSUE FOR COMMENTS	SB	DH	26.02.10
P2	ISSUE FOR COMMENTS	SB	DH	23.02.10
P1	PRELIMINARY	SB	DH	11.02.10
Rev	Description	Eng	Draft	Date

Project
**RESIDENTIAL DEVELOPMENT
128 HERRING ROAD,
MACQUARIE PARK**

Sheet Subject
**OVERALL (BUILDINGS A-E)
EROSION AND SEDIMENT
CONTROL PLAN**

Architect
TURNER + ASSOCIATES
Level 1, 410 Crown Street,
Surry Hills NSW 2010



TaylorThomsonWhitting
Consulting Engineers
49 Concordia Street, St Leonards, NSW 2055
T: +61 2 9439 1288 F: +61 2 9439 3146 info@ttw.com.au
Taylor Thomson Whitting (NSW) Pty Ltd ACN 110 519 377

Scale: B1
1:300

Drawn
DH

Authorised

Job No
091679

Drawing No
C602

Revision
P6

Plot File Created: May 07, 2010 - 9:18am