

Stage	Development Consents	Bonnyrigg Infrastructure and Services Delivery Plan	Works Status
Stage 1	Concept Approval MP 06_0046 and Stage1 Approval	Upgrade of collector roads within the Bonnyrigg Estate	372.88 m collector road type 3 completed (Newleaf Parade)
		Works for the provision of roads adjacent to parks	372.88 m collector road type 3 completed (Newleaf Parade)
		Provision of cycleway within Bonnyrigg Estate and connections to established cycleway outside the Bonnyrigg Estate	1173.75 m shareways completed
		Installation of public art	Way Finding installed
		Construction of detention basins	Detention basin at Tarlington Reserve constructed
		Provision of gross pollutant traps	3 gross pollutant traps constructed
		Works for the construction and embellishment of the 'Valley Park'	Works completed, total of 6.95 ha (now named Tarlington Reserve)
		Construction and embellishment of works along creek lines to contribute to site water management to improve drainage, planting, riparian protection and pedestrian crossings	Works completed, total of 6.95 ha (now named Tarlington Reserve)
		Installation of water quality measures	Works adjacent to Edensor Road completed
		Contribution of funding for youth and children services, \$70,000	\$70,000 Contribution Paid
		Contribution of funding for upgrade of Bonnyrigg library, \$50,000	\$50,000 Contribution Paid
		Land dedication associated with the provision of facilities	6.9Ha dedicated . Further 0.31 Ha to be dedicated in Stge 12/13
Stage 2	DA 123.1/2010	Works for the construction of the bus shelters	Not yet completed
		Works for the construction and embellishment of the 'Valley Park'	Works completed, total of 6.95 ha (now named Tarlington Reserve)
		Provision of cycleway within Bonnyrigg Estate and connections to established cycleway outside the Bonnyrigg Estate	394.49 m shareways completed
		Installation of water quality measures	Works completed
		Land dedication associated with the provision of facilities	Land dedicated
Stage 3	DA1303.1/2010	Works for the construction of the bus shelters	Not yet completed
		Land dedication associated with the provision of facilities	Land dedicated
Stage 4	DA 1098.1/2011	Upgrade of collector roads within the Bonnyrigg Estate	135.34 m collector road type 2 (Newleaf Parade)
		135.34 m collector road type 2 (Newleaf Parade)	122.28 m collector road type 3 (Newleaf Parade)
		122.28 m collector road type 3 (Newleaf Parade)	
		Works for the construction of the bus shelters	Not yet completed - to be completed as part of Stages 6 - 7 works
		Provision of cycleway within Bonnyrigg Estate and connections to established cycleway outside the Bonnyrigg Estate	115.84 m shareways completed
		Works for the construction and embellishment of the 'Valley Park'	Works completed, total of 6.95 ha (now named Tarlington Reserve)
		Installation of water quality measures	Works completed
		Contribution of funding for Bonnyrigg library services. Stage 4 or at 440 total dwellings. \$225,000	\$225,000 Contribution paid
		Land dedication associated with the provision of facilities	Land dedicated

Stage 5	DA 843.1/2012	Upgrade of collector roads within the Bonnyrigg Estate	166.24 m collector road type 1 (Newleaf Parade)
			24.23m collector road type 2 (Newleaf Parade)
		Works for the provision of roads adjacent to parks	
		Works for the construction of the bus shelters	Not yet completed - to be completed as part of Stages 6 - 7 works
		Provision of cycleway within Bonnyrigg Estate and connections to established cycleway outside the Bonnyrigg Estate	Works completed
		Works for the construction and embellishment of the 'Hilltop Park'	Works completed, total of 2.72 ha (now named Bunker Park)
		Installation of water quality measures	Works completed
		Installation of public art	Not yet completed
		Land dedication associated with the provision of facilities	2.5Ha Land dedicated Further 0.2Ha in later stages
Stage 6	DA 422.1/2017	Upgrade of collector roads within the Bonnyrigg Estate	Under construction (completion March 2020)
		Works for the construction and embellishment of the 'Valley Park'.	Completed in Stages 1-3
		Installation of water quality measures	Under construction (completion March 2020)
		Construction of the community centre, Stage 6 or at 776 total dwellings	
		Construction of the community garden, Stage 6 or at 776 total dwellings	
		Land dedication associated with the provision of facilities	Under construction (completion March 2020)
Stage 7	DA 422.1/2017	Upgrade of collector roads within the Bonnyrigg Estate	Under construction (completion March 2020)
		Works for the construction of the bus shelters	Under construction (completion March 2020)
		Provision of cycleway within Bonnyrigg Estate and connections to established cycleway outside the Bonnyrigg Estate	Under construction (completion March 2020)
		Works for the construction and embellishment of the 'Valley Park'. (excluded)	Completed in Stages 1-3
		Installation of water quality measures	Under construction (completion March 2020)
		Land dedication associated with the provision of facilities	Under construction (completion March 2020)